

**PUBLIC NOTICE**

**REHABILITATION OF CAMERON  
STREET, EARL STREET, AND VERA  
CRESCENT**

June 30, 2023

Dear Resident,

**Schedule Update**

The rain earlier in the week delayed the asphalt removal from June 26th to June 29th.

H&H Construction's latest schedule (subject to weather conditions) consists of the following:

Granular Installation & Grading: June 30th to July 7th  
Paving - Roadway: Week of July 10th  
Driveway Reinstatements: Week of July 10th  
Shouldering: Week of July 17th  
Line Painting: Week of July 17th

**Deficiencies**

H&H Construction will also be continuing to complete deficiencies but if you have a major concern or issue, please contact the project manager listed below.

**Questions and Concern**

H&H Construction, Council and Township staff would like to thank for your patience with the construction project. If you have any concerns related to the project, please let us know by contacting the project manager noted below.

Lane Cleroux  
Manager of Public Works  
Phone: (613) 646-2282 ext. 128  
E-mail: [lcleroux@whitewaterregion.ca](mailto:lcleroux@whitewaterregion.ca)



(613) 646-2282

P.O. Box 40  
44 Main Street  
Cobden, ON  
K0J 1K0



[www.whitewaterregion.ca](http://www.whitewaterregion.ca)

