WHITEWATER

October 28, 2021

Dear Resident,

Council and Township staff would like to thank you for your patience with the construction project.

Project Update

Thomas Cavanagh Construction Ltd. are continuing the rehabilitation of Olmstead-Jeffrey Lake Road and the following items are completed:

- Rock cut blasting/ removal
- Road realignments
- Steel beam guide rails
- Culvert replacements
- Acres Road realignment.

Double surface treatment (DST) application is approximately 70% completed on 5.2km of the total project length of 7.2km on Olmstead-Jeffrey Lake Road (See map below). The remaining 2.0km section that has not received DST is approximately from Acres Road to #562 Olmstead-Jeffrey Lake Road along with the 0.2km section of Acres Road. Due to current temperatures and warranty purposes, the remaining DST will be completed by the end of June 2022.

Remaining Work 2021

The remaining work that remains to be completed this year is as follows:

- Storm drainage works in the area of the 600 series of houses
- Lowering of a hydro service (by Hydro One)
- Asphalt driveway tie-ins
- Signage (by Township)

Remaining Work 2021

Thomas Cavanagh Construction Ltd. will complete the following items in the spring/ early summer of 2022:



P.O. Box 40 44 Main Street Cobden, ON K0J 1K0 www.whitewaterregion.ca



WHITEWATER

- Remaining 2.0km of Double surface treatment (DST) on Olmstead-Jeffrey Lake Road
- DST 0.2km section on Acres Road
- Concrete curb and gutters
- Asphalt driveway tie-ins within the 2.0km unfinished section
- Top soil and grass seed
- Line painting

DST Map



Questions and Concerns

If you have any concerns or questions related to the project or your property, please let us know by contacting the project manager noted below.

(613) 646-2282

P.O. Box 40 44 Main Street Cobden, ON K0J 1K0

www.whitewaterregion.ca

Lane Cleroux Manager of Public Works Township of Whitewater Region 613-646-2282 ext. 128 Icleroux@whitewaterregion.ca

